

2024.07
St. Lawrence & Atlantic Overpass (Mile 74.50)
Blackstrap Road Overpass (Falmouth Spur)
MCRR Overpass (Falmouth Spur)
Gray Road (RTE 26 & 100) UNDERPASS (Falmouth Spur)
August 30, 2024



The contractor performs an elastomeric concrete header repair on the Falmouth Spur.

Contractor: CPM Constructors

Bid Amount: \$2,517,008.00

Percent Complete last approved pay estimate: 23.4%

Project Schedule: Completion date November 21, 2025.

Project Scope: The work consists of bridge repairs at four locations. The St. Lawrence & Atlantic Overpass in the City of Auburn, the Blackstrap Road Overpass in the Town of Falmouth, the MCRR Overpass (EB/WB) in the Town of Falmouth, and the Gray Road (Route 26 & 100) Underpass in the Town of Falmouth. The work generally consists of joint modifications and header installations, adjacent pavement replacement, removing existing girder haunches, abutment patch repairs, and miscellaneous superstructure and substructure repairs.

Contractor Schedule: The contractor is currently working on the second phase (high-speed lanes) at the Blackstrap and MCRR Overpasses in Falmouth. They have performed the header and joint repairs, replaced the bridge and approach paving, and other prep work in the outer lanes. Once the prep work is complete, crews will finish pave the outer lanes and shoulders and proceed to the Gray Road location.