2025.11
Auburn Vehicle Storage Garage
Mile 76.9
October 8, 2026



The contractor installs metal roof panels and ceiling insulation.

Contractor: Benchmark Construction **Bid Amount:** $3,088,432.00

Percent Complete last approved pay estimate: 54 %

Project Schedule: Completion date November 20, 2026

Project Scope: Construction of an approximate 8,800 square foot pre-engineered building consisting of eight (8) vehicle storage garage bays. All site work including paving, lighting, generator decommissioning and removal, generator installation, relocating propane tanks, floor slab and foundation removal, power utility services and site utilities. The work also includes all building structure, mechanical, electrical, and plumbing, as well as all other work incidental thereto in accordance with the plans and specifications.

Contractor Schedule: The contractor continues to work on erecting the pre-engineered metal building and frame. The exterior siding is complete, with roofing and metal trim work remaining. The contractor placed the garage slab and graded the parking lot with the first lift of pavement installed. Roof installation will be the contractors' focus for the month of October. The project is trending 2 to 3 months behind schedule.