2026.03
Pavement Rehabilitation – Mile 54.5 to 59.5
Bridge Repairs – Piscataqua River Bridges #28 and #31
October 9, 2026



A 3’ piece of 6” wide reflective tape is recessed about 1/8 of an inch into the pavement so that plows do not damage it.

Contractor: Pike Industries, Inc. **Bid Amount:** $7,823,579.50

Percent Complete last approved pay estimate: 80.3 %

Project Schedule: Completion date December 19, 2026.

Project Scope: The pavement rehabilitation work consists of milling and filling two travel lanes and the median and outside shoulders for both northbound and southbound approaches. Guardrail height will be adjusted as necessary, with damaged sections of guardrail being replaced where it is needed. All four bridges will have milling and filling of in accordance with the plan and specifications.

Contractor Schedule: The contractor is installing reflective tape along the entire project. Once that is complete, they will finish backing up pavement and install the rumble strips. They should finish this work by the end of October 2026.