2026.01
Pavement Rehabilitation – Mile 68.5 to 74.9
Bridge Repairs – Royal River, Washington St., Lisbon St.
October 9, 2026



CRR Paving the Route 196 Bridge, lane 1, northbound.

Contractor: Coastal Road Repair, LLC. **Bid Amount:** $10,132,469.25

Percent Complete last approved pay estimate: 77.2%

Project Schedule: Completion date November 14, 2026.

Project Scope: The pavement rehabilitation work consists of milling and filling two travel lanes and the median and outside shoulders for both northbound and southbound approaches. Guardrail height will be adjusted as necessary, with damaged sections of guardrail being replaced where it is needed. Bridge repairs consist of joint modifications and north abutment joint header installation at the two Royal River Bridges (mile marker 71.1). All four bridges will have milling and filling of in accordance with the plan and specifications.

Contractor Schedule: The contractor has completed all surface paving throughout the project limits. They have been working on reflective tape layout, installation, and adjusting catch basins to finish grade. They will be backing the edge of pavement in select areas as well. Once complete, they will install new rumble strips and the project will be complete. The remaining contract work will take the contractor through the end of October 2026.