2025.06
Bridge Repair – Androscoggin River Overpass
Mile 78.9
October 9, 2026



The contractor is removing concrete barriers prior to opening the southbound bridge to traffic.

Contractor: CPM Constructors, Inc. **Bid Amount:** $3,680,501.00

Percent Complete last approved pay estimate: 89.8 %

Project Schedule: Completion date June 18, 2027.

Project Scope: The work consists of repairing the Androscoggin River bridge in the towns of Auburn and Lewiston, Maine. The work includes bridge joint replacement, parapet and railing repairs, parapet and end post rehabilitation, post-tensioning sleeve repair and replacement, bridge deck milling and paving, median approach construction, guardrail replacement, temporary concrete barrier, and maintenance of traffic.

Contractor Schedule: The contractor opened the southbound bridge to one lane of traffic while they continue to clean up and finish the final striping southbound. They are also finishing the concrete repairs that started in the spring. Both sides of the bridge repairs should be completed by the end of October 2026. They are planning to finish paving the northbound bridge in the next few weeks. All contract items are scheduled to be completed this fall, but several repairs are weather dependent.