2026.05
Bridge Repairs – Scarborough and South Portland
Mile 39.9, 44.3, and 44.91
October 8, 2026



The contractor prepares fascia and overhang concrete repairs on the I-295 Underpass.

Contractor: CPM Constructors, Inc. **Bid Amount:** $2,356,493.40

Percent Complete last approved pay estimate: 41 %

Project Schedule: Completion date November 20, 2026.

Project Scope: The work consists of bridge repairs at three locations; Broadturn Road underpass, I-295 southbound underpass and Maine Mall Road underpass. The work generally consists of milling and paving the bridge and local road approaches, concrete haunch removal, concrete patch repair to the existing deck fascia and substructure, concrete pier repairs, cleaning and painting of existing bearings, replacing bearings, joint repairs, and concrete sealing. The work also includes maintenance of traffic, and all other work is incidental thereto in accordance with the plans and specifications.

Contractor Schedule: The contractor continues working on structural concrete repairs on I-295 underpass bridge fascia. They have milled and paved the Maine Mall Road Bridge and installed elastomeric concrete joint headers. Bridge repair work will continue into late fall with work beginning on the Broadturn Road bridge in Scarborough this week.