2025.06
Bridge Repair – Androscoggin River Overpass
Mile 78.9
November 13, 2026



The last concrete end post, mid-repair. This will be reconstructed to accept an updated guardrail connection.

Contractor: CPM Constructors, Inc. **Bid Amount:** $3,680,501.00

Percent Complete last approved pay estimate: 89.8 % **Date** 10-22-2026

Project Schedule: Completion date June 18, 2027.

Project Scope: The work consists of repairing the Androscoggin River bridge in the Towns of Auburn and Lewiston, Maine. The work includes bridge joint replacement, parapet and railing repairs, parapet and end post rehabilitation, post-tensioning sleeve repair and replacement, bridge deck milling and paving, median approach construction, guardrail replacement, temporary concrete barrier, and maintenance of traffic.

Contractor Schedule: The contractor continues to make progress on the concrete parapets, applying concrete coatings where repairs are complete and forming areas that are ready for new concrete. The contractor is hoping to complete all contract work by the end of 2026. Given the cooler fall temperatures, punch list items may linger until the spring of 2027.