2026.01
Pavement Rehabilitation – Mile 68.5 to 74.9
Bridge Repairs – Royal River, Washington St., Lisbon St.
November 13, 2026



The contractor is installing grooves for the reflective tape on the Washington St. Bridge.

Contractor: Coastal Road Repair, LLC. **Bid Amount:** $10,132,469.25

Percent Complete last approved pay estimate: 89.4% **Date:** 11-5-2026

Project Schedule: Completion date November 14, 2026.

Project Scope: The pavement rehabilitation work consists of milling and filling two travel lanes and the median and outside shoulders for both northbound and southbound approaches. Guardrail height will be adjusted as necessary, with damaged sections of guardrail being replaced where it is needed. Bridge repairs consist of joint modifications and north abutment joint header installation at the two Royal River Bridges (MM 71.1). All four bridges will have milling and filling of in accordance with the plan and specifications.

Contractor Schedule: The contractor has completed the reflective tape, berm drop off, mainline striping, and catch basin adjusts in all locations. They have to install the rumble strips and finish cleaning the catch basins to complete the contract. These remaining items and any punch list items should be complete by the end of November.