2026.22
Toll Plaza Tunnel Repairs
Mile 67.0 & 100.2
October 9, 2026



Looking at New Gloucester Toll Plaza Lane 10 sensor replacement after completing concrete slab repairs.

Contractor: CPM Constructors **Bid Amount:** $876,700.00

Percent Complete last approved pay estimate: 60 %

Project Schedule: Completion date September 18, 2026

Project Scope: The work consists of repairs to and within access tunnels beneath the Turnpike mainline toll plazas in the Towns of New Gloucester and West Gardiner, Maine. The work includes canopy and tunnel drainage repairs, stairwell enclosure reconstruction, maintenance of traffic and all other work incidental thereto in accordance with the plans and specifications.

Contractor Schedule: The contractor has been working at the New Gloucester and West Gardiner Toll Plaza on toll slab repairs, lane sensor replacements, concrete sealants and protective coatings.